



Approved as to Form and Legality

Date Adopted

Committee  
Economic Development  
Public Works

\_\_\_\_\_  
Salem County Counsel

\_\_\_\_\_  
January 24, 2019

**RESOLUTION APPROVING THE EXECUTION OF  
CHANGE ORDER #9-FINAL  
2013 COUNTY AID ROAD PROGRAM  
FOR THE COUNTY OF SALEM**

**WHEREAS,** the County of Salem issued a Contract in the amount of \$2,008,280.25 to "Richard E. Pierson Construction Company, Inc." of Woodstown, New Jersey for the 2013 COUNTY AID ROAD PROGRAM FOR THE COUNTY OF SALEM on July 28, 2015 per Resolution #2015-292; and

**WHEREAS,** N.J.A.C. 5:34-4.4(A) 3 requires that all change orders for capital projects be approved by the Board of Chosen Freeholders; and

**WHEREAS,** the County Engineer recommends approval of CHANGE ORDER NO. 9-FINAL, as more particularly described on the attached NJDOT State Aid Change Order Form #9-Final and the Salem County Change Order Form #9-FINAL for a PROJECT DECREASE of FOUR HUNDRED, FIFTY-EIGHT THOUSAND, NINE HUNDRED DOLLARS AND TWO CENTS (\$458,900.02), which in addition to Change Order #1, #2, #3, #4, #5, #6, #7 and #8 represents a 5.15% Decrease in the Total Contract Cost; and

**WHEREAS,** this Project is Funded through the NEW JERSEY DEPARTMENT OF TRANSPORTATION, COUNTY AID ROAD PROGRAM; and

**WHEREAS,** the purpose of this Change Order #9-FINAL is to approve an extension of time as well as to approve Reduction and Supplemental Items, more particularly described on the attached NJDOT State Aid Change Order Form #9-FINAL; and

**NOW, THEREFORE, BE IT RESOLVED** by the Salem County Board of Chosen Freeholders that this CHANGE ORDER #9-FINAL be and is hereby approved for execution for the 2013 COUNTY AID ROAD PROGRAM FOR THE COUNTY OF SALEM; and

**BE IT FURTHER RESOLVED** that the Freeholder-Director and the Clerk of this Board of Chosen Freeholders be authorized to execute said CHANGE ORDER NO. 9-FINAL.

\_\_\_\_\_  
CHARLES V. HASSLER, Freeholder  
Chair, Economic Development/ Public Works Committee

I hereby certify the foregoing to be a true resolution adopted by the Board of Chosen Freeholders of the County of Salem on Thursday, January 24, 2019.

BRENDA P. BANKS  
Clerk of the Board

RECORD OF VOTE

FREEHOLDER	AYE	NAY	ABSTAIN	ABSENT	RESOLUTION MOVED	RESOLUTION SECONDED
G. Ostrum, Jr.	✓					✓
C. Hassler	✓				✓	
L. Ware	✓					
R.S. Griscom	✓					
B. Laury	✓					

✓ Indicates Vote

ENG-df

**COUNTY OF SALEM**  
**CHANGE ORDER FORM**

Change Order Number: 9-FINAL

Date Prepared: January 4, 2019

Project or Contract: 2013 COUNTY AID ROAD PROGRAM FOR THE COUNTY OF SALEM; Salem County Contract #15-1358

Name and Address of Contractor: "RICHARD E. PIERSON CONSTRUCTION COMPANY, INC.", Post Office Box 430, Woodstown, New Jersey 08098


Need or Purpose of this Change Order: Quantity adjustments based on field measurements and conditions; more particularly described on the attached NJDOT Local Aid Projects - Change Order No. 9-FINAL Form. Reduction this Change Order - \$458,900.02.

Date of Original Contract: July 28, 2015

P.O. Numbers: 15-06000, 15-07811, 16-00628, 16-60649, 16-60940 & 17-01399

Amount of Original Contract:	<u>\$2,008,280.25</u>	(a)
Amount of any Previous Change Orders:	<u>\$ 355,143.62</u>	(b)
Amount of this Change Order:	<u>\$ - 458,900.02</u>	(c)
New Total Contract Amount (a+b+c)	<u>\$1,904,523.85</u>	


Certificate of Availability of Funds Ordered on this Date: Not Applicable

Change Order Requested by:  Date: 1/15/19  
(Department Head Signature)

Change Order Accepted by:  Date: 1/14/19  
(Vendor Signature)

Date of Resolution Authorizing this Change Order: 2019-071

Attest:   
Brenda Banks, Clerk 1/24/19

By:   
Benjamin H. Laury, Director

**NEW JERSEY DEPARTMENT OF TRANSPORTATION**

**LOCAL AID PROJECTS**

**CHANGE ORDER NUMBER #9-FINAL - dated 1/4/2019**

**Division of Local Aid and Economic Development**

<b>Project</b>	<u>2013 COUNTY AID ROAD PROGRAM</u>
	<u>Sub-Contract #2 - Woodstown-Pedricktown Road, County Road #602</u>
<b>Municipality</b>	<u>Borough of Woodstown and Oldmans Township</u>
<b>County</b>	<u>Salem</u>
<b>Contractor</b>	<u>"Richard E. Pierson Construction Company, Inc.", P.O. Box 430, Woodstown, NJ 08098</u>

In accordance with the project Supplementary Specification, the following are changes in the contract.

**Location and Reason for Change** (Attach additional sheets if required) -

Item increases and decreases are based on field measurements and conditions. Began Site Work - 6/20/2016; Work Stoppage Executive Order - 7/6/2016; Resume Site Work - 10/31/16; Completion Date - 12/13/16; Additional Days Change Order #6 + 92 days; Adjusted Completion Date - 3/15/2017; Additional Days Change Order #7 +107 days; Adjusted Completeion Date - 6/30/2017; Additional Days Change Order #8 + 365 days; Adjusted Completion Date - 6/30/2018; Additional Days Change Order #9-Final + 92 days; Adjusted Completion Date - 10/1/2018.

Amount of Original Contract      \$      2,008,280.25

Extra (CO #8)	+ \$	<u>1,470.00</u>
Extra (CO #7)	+ \$	<u>920.00</u>
Extra (CO #6)	+ \$	<u>28,765.08</u>
Extra (CO #5)	+ \$	<u>23,069.62</u>
Extra (CO #4)	+ \$	<u>9,396.00</u>
Extra (CO #2)	+ \$	<u>2,940.10</u>
Supplemental (CO #9)	+ \$	<u>20,385.00</u>
Supplemental (CO #8)	+ \$	<u>26,135.00</u>
Supplemental (CO #7)	+ \$	<u>5,900.00</u>
Supplemental (CO #6)	+ \$	<u>24,261.99</u>
Supplemental (CO #4)	+ \$	<u>101,275.00</u>
Supplemental (CO#1)	+ \$	<u>32,400.00</u>
Supp. Location #1 (CO #7)	+ \$	<u>82,483.41</u>
Supp. Location #2 (CO #7)	+ \$	<u>61,438.70</u>
Supp. Location #3 (CO #7)	+ \$	<u>169,258.72</u>
Reduction (CO #9)	- \$	<u>479,180.03</u>
Reduction (CO #8)	- \$	<u>40,000.00</u>
Reduction (CO #6)	- \$	<u>53,400.00</u>
Reduction (CO #4)	- \$	<u>101,275.00</u>
Reduction (CO#1)	- \$	<u>20,000.00</u>
<b>Total Change (CO# 1, #2, #3, #4, #5, #6, #7, #8, #9)</b>	<b>+ \$</b>	<b><u>(103,756.41)</u></b>

Adjusted Amount Based on Change  
Orders 1, 2, 3, 4, 5, 6, 7, 8, 9      \$      1,904,523.85


Total Change (CO# 1, #2, #3, #4, #5, #6, #7, #8, #9) + \$ (103,756.41)

% Change in Contract -  
[(+) Increase or (-) Decrease]


  
James McKelvie (Engineer)

1/15/19  
(Date)

Approved: .....  
Local Aid, District 4 (Date)

  
Benjamin H. Laury (Presiding Officer)

.....  
1/14/19  
(Date)

  
(Contractor)

**NEW JERSEY DEPARTMENT OF TRANSPORTATION****LOCAL AID PROJECTS****CHANGE ORDER NUMBER #9-FINAL - dated 1/4/2019****Division of Local Aid and Economic Development**

Page 2 of 8

**Supplemental Items****Supplemental Location #2 - Kings Highway, County Road #620**

<u>Item No.</u>	<u>Description</u>	<u>Quantity (+/-)</u>	<u>Unit Price</u>	<u>Amount</u>
SL#2-10	Milling, 2" Depth	+ 162 S.Y.	\$5.50	\$ 891.00
SL#2-11	Hot Mix Asphalt 12.5M64 Surface Course, 2" Thick	+ 162 S.Y.	\$12.00	\$ 1,944.00
SL#2 S-1	Hot Mix Asphalt 25M64 Base Course, 9" Thick	+ 390 S.Y.	\$45.00	\$ 17,550.00
<b>TOTAL</b>				<b>\$ 20,385.00</b>

**Reduction Items****Sub-Contract #1 - Alloway-Woodstown Road, County Road #603**

<u>Item No.</u>	<u>Description</u>	<u>Quantity (+/-)</u>	<u>Unit Price</u>	<u>Amount</u>
5	Drums	- 14 UNITS	\$0.01	\$ 0.14
6	Traffic Cones	- 30 UNITS	\$0.01	\$ 0.30
7	Breakaway Barricades	- 12 UNITS	\$0.01	\$ 0.12
8	Flashing Arros Board, 4' x 8'	- 2 UNITS	\$0.01	\$ 0.02
11	Dense Graded Aggregate, 6" Thick	- 49.4 S.Y.	\$35.00	\$ 1,729.00
12	Excavation, Unclassified	- 74.4 C.Y.	\$10.00	\$ 744.00
16	Hot Mix Asphalt (12.5M64 Surface Course) 2" Thick	- 43.3 S.Y.	\$12.00	\$ 519.60
17	Hot Mix Asphalt Driveway, 3" Thick	- 15.39 S.Y.	\$27.50	\$ 423.23
19	Replacement Concrete Driveway, 6" Thick (Reinforced)	- 8.17 S.Y.	\$110.00	\$ 898.70
21	Monolithic Concrete Curb & Gutter	- 84 L.F.	\$33.00	\$ 2,772.00
22	Traffic Stripes, Epoxy Resin, 4" Wide	- 67 L.F.	\$0.25	\$ 16.75
24	Raised Pavement Markers Bi-Directional (Amber)	- 9 UNITS	\$25.00	\$ 225.00
28	15" Reinforced Concrete Pipe, CL-V	- 8 L.F.	\$125.00	\$ 1,000.00
34	Excavation Test Pit (IAWD)	- 5 C.Y.	\$0.01	\$ 0.05
35	Regulatory and Warning Signs Including Posts	- 100 S.F.	\$10.00	\$ 1,000.00
37	Asphalt Price Adjustment	Allowance		\$ 4,127.34

## NEW JERSEY DEPARTMENT OF TRANSPORTATION

## LOCAL AID PROJECTS

CHANGE ORDER NUMBER #9-FINAL - dated 1/4/2019

Division of Local Aid and Economic Development

Page 3 of 8

38	Fuel Price Adjustment	Allowance		\$ 1,374.96
S-2	Dense Graded Aggregate, 6" Thick Road Base (CO#1)	- 113.7 S.Y.	\$20.00	\$ 2,274.00
S-3	Hot Mix Asphalt (25M64 Base Course) (CO#6)	- 113.7 S.Y.	\$20.50	\$ 2,330.85
<b>TOTAL</b>				<b>\$ 19,436.06</b>

Sub-Contract #2 - Woodstown-Pedricktown Road, County Road #602

<u>Item No.</u>	<u>Description</u>	<u>Quantity (+/-)</u>	<u>Unit Price</u>	<u>Amount</u>
4	Breakaway Barricades	- 12 UNITS	\$0.01	\$ 0.12
5	Drums	- 60 UNITS	\$0.01	\$ 0.60
8	Flashing Arrow Board, 4' x 8'	- 2 UNITS	\$0.01	\$ 0.02
9	Traffic Control Truck With Mounted Crash Cushion	- 1 UNIT	\$1,000.00	\$ 1,000.00
12	Fuel Price Adjustment	Allowance		\$ 20,490.22
13	Asphalt Price Adjustmnet	Allowance		\$ 76,855.47
15	Excavation Test Pit (IAWD)	- 5 C.Y.	\$0.01	\$ 0.05
16	Excavation, Unclassified (IAWD)	- 640 C.Y.	\$45.00	\$ 28,800.00
17	Ditch Excavation, Unclassified (IAWD)	- 300 C.Y.	\$0.01	\$ 3.00
18	Borrow Excavation, Zone 3 (IAWD)	- 1,750 C.Y.	\$0.01	\$ 17.50
19	Dense Graded Aggregate (IAWD)	- 600 C.Y.	\$0.01	\$ 6.00
20	3/4" Clean Stone (IAWD)	- 50 TONS	\$0.01	\$ 0.50
24	Tack Coat	- 1,450 GAL.	\$0.01	\$ 14.50
26	Hot Mix Asphalt 12.5M64 Leveling Course	- 984.3 TONS	\$20.00	\$ 19,686.00
32	15" Reinforced Concrete Pipe, Class V	- 130 L.F.	\$34.00	\$ 4,420.00
34	24" Reinforced Concrete Pipe, Class V (IAWD)	- 80 L.F.	\$30.00	\$ 2,400.00
41	Cleaning Existing Pipe, 12" x 24" Diameter	- 50 L.F.	\$15.00	\$ 750.00
42	Cleaning Existing Pipe 24" to 36" diameter	- 50 L.F.	\$15.00	\$ 750.00
48	Inlet, Type E (IAWD)	- 1 UNIT	\$1,500.00	\$ 1,500.00
50	Reset Existing Casting (IAWD)	- 8 UNITS	\$500.00	\$ 4,000.00
51	Cast Iron Curb Piece, Type E (IAWD)	- 6 UNITS	\$150.00	\$ 900.00



**NEW JERSEY DEPARTMENT OF TRANSPORTATION****LOCAL AID PROJECTS****CHANGE ORDER NUMBER #9-FINAL - dated 1/4/2019****Division of Local Aid and Economic Development**

Page 4 of 8

53	Reconstructed Inlet Type "E" Using New Casting (IAWD)	- 1 UNIT	\$500.00	\$ 500.00
55	Bicycle Safe Grate (IAWD)	- 6 UNITS	\$265.00	\$ 1,590.00
57	Rip Rap Stone Slope Protection, 18" Thick (IAWD)	- 40 S.Y.	\$20.00	\$ 800.00
61	Concrete Sidewalk, 4" Thick (IAWD)	- 2 S.Y.	\$20.00	\$ 40.00
62	Hot Mix Asphalt Driveway, 3" thick	- 1,467.3 S.Y.	\$10.00	\$ 14,673.00
63	Concrete Driveway, Reinforced, 6" Thick	- 100 S.Y.	\$32.00	\$ 3,200.00
65	Detectable Warning Surface (IAWD)	- 2 S.Y.	\$150.00	\$ 300.00
66	9" x 16" Concrete Vertical Curb (IAWD)	- 91.5 L.F.	\$5.00	\$ 457.50
68	Non-Vegetative Surface, Hot Mix Asphalt, 3" thick	- 150 S.Y.	\$25.00	\$ 3,750.00
70	Beam Guide Rail	- 167 L.F.	\$15.00	\$ 2,505.00
72	Flared Guide Rail Terminal	- 2 UNITS	\$2,200.00	\$ 4,400.00
73	Beam Guide Rail Post (IAWD)	- 50 UNITS	\$75.00	\$ 3,750.00
75	Beam Guide Rail Element	- 25 L.F.	\$10.00	\$ 250.00
78	Beam Guide Rail Blockout	- 108 UNITS	\$28.00	\$ 3,024.00
81	RPM, Mono-Directional White (IAWD)	- 50 UNITS	\$26.00	\$ 1,300.00
83	Flexible Delineator, Ground Mounted (IAWD)	- 60 UNITS	\$20.00	\$ 1,200.00
87	Regulatory and Warning Sign	- 26.5 S.F.	\$20.00	\$ 530.00
97	Topsoiling, 4" Thick (IAWD)	- 2,000 S.Y.	\$0.01	\$ 20.00
98	Turf Repair Strip	- 29,815 L.F.	\$0.01	\$ 298.15
99	Fertilizing and Seeding (IAWD)	- 2,500 S.Y.	\$0.01	\$ 25.00
100	Topsoil Stabilization Matting (IAWD)	- 2,500 S.Y.	\$0.01	\$ 25.00
101	Straw Mulching (IAWD)	- 2,500 S.Y.	\$0.01	\$ 25.00
S-1	Hot Mix Asphalt 25M64 Base Course (CO#4) (CO#8)	- 1,087.58 S.Y.	\$20.00	\$ 21,751.60
<b>TOTAL</b>				<b>\$ 226,008.23</b>

**NEW JERSEY DEPARTMENT OF TRANSPORTATION****LOCAL AID PROJECTS****CHANGE ORDER NUMBER #9-FINAL - dated 1/4/2019****Division of Local Aid and Economic Development**

Page 5 of 8

**Sub-Contract #2 - Woodstown-Pedricktown Road, County Road #602****ALTERNATE "A"**

<u>Item No.</u>	<u>Description</u>	<u>Quantity (+/-)</u>	<u>Unit Price</u>	<u>Amount</u>
A-16	Excavation, Unclassified (IAWD)	- 20 C.Y.	\$45.00	\$ 900.00
A-24	Tack Coat	- 250 GAL.	\$0.01	\$ 2.50
A-26	Hot Mix Asphalt 12.5M64 Leveling Course	- 160 TONS	\$75.00	\$ 12,000.00
A-75	Beam Guide Rail Element	- 69 L.F.	\$10.00	\$ 690.00
A-78	Beam Guide Rail Blockout	- 70 UNITS	\$28.00	\$ 1,960.00
A-82	RPM, Bi-Directional, Amber	- 24 UNITS	\$20.00	\$ 480.00
A-87	Regulatory and Warning Sign	- 30 S.F.	\$20.00	\$ 600.00
A-98	Turf Repair Strip	- 2,730 L.F.	\$0.01	\$ 27.30
SA-1	Hot Mix Asphalt 25M64 Base Course (CO#4)	- 675 S.Y.	\$25.00	\$ 16,875.00
<b>TOTAL</b>				<b>\$ 33,534.80</b>

**Sub-Contract #2 - Woodstown-Pedricktown Road, County Road #602****ALTERNATE "B"**

<u>Item No.</u>	<u>Description</u>	<u>Quantity (+/-)</u>	<u>Unit Price</u>	<u>Amount</u>
B-16	Excavation, Unclassified (IAWD)	- 185 C.Y.	\$40.00	\$ 7,400.00
B-24	Tack Coat	- 265 GAL.	\$0.01	\$ 2.65
B-63	Concrete Driveway, 6" Thick Reinforced	- 25 S.Y.	\$40.00	\$ 1,000.00
B-72	Flared Guide Rail Terminal	- 2 UNITS	\$2,350.00	\$ 4,700.00
B-75	Beam Guide Rail Element	- 80 L.F.	\$10.00	\$ 800.00
B-78	Beam Guide Rail Blockout	- 94 UNITS	\$28.00	\$ 2,632.00
B-82	RPM, Bi-Directional, Amber	- 16 UNITS	\$15.00	\$ 240.00
B-87	Regulatory and Warning Sign	- 10 S.F.	\$25.00	\$ 250.00
B-98	Turf Repair Strip	- 1,640 L.F.	\$0.01	\$ 16.40
SB-1	Hot Mix Asphalt 25M64 Base Course	- 155 S.Y.	\$25.00	\$ 3,875.00
<b>TOTAL</b>				<b>\$ 20,916.05</b>



**NEW JERSEY DEPARTMENT OF TRANSPORTATION****LOCAL AID PROJECTS****CHANGE ORDER NUMBER #9-FINAL - dated 1/4/2019****Division of Local Aid and Economic Development****Sub-Contract #2 - Woodstown-Pedricktown Road, County Road #602****ALTERNATE "C"**

<u>Item No.</u>	<u>Description</u>	<u>Quantity (+/-)</u>	<u>Unit Price</u>	<u>Amount</u>
C-16	Excavation, Unclassified (IAWD)	- 80 C.Y.	\$45.00	\$ 3,600.00
C-24	Tack Coat	- 300 GALS	\$0.01	\$ 3.00
C-53	Reconstruct Inlet Type "E" Using New Casting	- 2 UNITS	\$1,500.00	\$ 3,000.00
C-63	Concrete Driveway, 6" Thick Reinforced	- 55 S.Y.	\$60.00	\$ 3,300.00
C-65	Detectable Warning Surface	- 2 S.F.	\$33.00	\$ 66.00
C-82	RPM, Bi-Directional, Amber	- 15 UNITS	\$20.00	\$ 300.00
C-87	Regulatory and Warning Sign	- 30 S.F.	\$25.00	\$ 750.00
C-98	Turf Repair Strip	- 1,495 L.F.	\$0.01	\$ 14.95
SC-1	Hot Mix Asphalt 25M64 Base Course (CO#4)	- 285 S.Y.	\$25.00	\$ 7,125.00
<b>TOTAL</b>				<b>\$ 18,158.95</b>

**Sub-Contract #3 - Hollywood Avenue, County Road #618**

<u>Item No.</u>	<u>Description</u>	<u>Quantity (+/-)</u>	<u>Unit Price</u>	<u>Amount</u>
2	Inlet Filter, Type 2	- 25 UNITS	\$120.00	\$ 3,000.00
4	Drums	- 20 UNITS	\$0.01	\$ 0.20
6	Breakaway Barricades	- 12 UNITS	\$0.01	\$ 0.12
7	Flashing Arrow Board, 4' x 8'	- 1 UNIT	\$0.01	\$ 0.01
10	Thick	- 170.3 S.Y.	\$10.00	\$ 1,703.00
12	Tack Coat	- 1,150 GAL	\$0.01	\$ 11.50
14	Hot Mix Asphalt 12.5M64 Surface Course, 2" thick	- 2,212 S.Y.	\$10.00	\$ 22,120.00
16	Concrete Sidewalk, 4" Thick	- 76.5 S.Y.	\$65.00	\$ 4,972.50
17	Gutter	- 50 L.F.	\$45.00	\$ 2,250.00
20	Raised Pavement Markers Bi-Directional	- 79 UNITS	\$25.00	\$ 1,975.00
21	Reset Existing Castings (IAWD)	- 39 UNITS	\$250.00	\$ 9,750.00
23	New Inlet Head, Type "N-ECO"	- 2 UNITS	\$250.00	\$ 500.00
24	New Bicycle Safe Grate	- 4 UNITS	\$250.00	\$ 1,000.00
25	Inlet Repair	- 25 UNITS	\$300.00	\$ 7,500.00
26	Flared Guide Rail Terminal	- 2 UNITS	\$2,350.00	\$ 4,700.00
28	Beam Guide Rail Blockout	- 81 UNITS	\$28.00	\$ 2,268.00

**NEW JERSEY DEPARTMENT OF TRANSPORTATION****LOCAL AID PROJECTS****CHANGE ORDER NUMBER #9-FINAL - dated 1/4/2019****Division of Local Aid and Economic Development**

Page 7 of 8

29	Topsoiling, 4" Thick	- 142.7 S.Y.	\$0.01	\$ 1.43
30	Fertilizing and Seeding	- 142.7 S.Y.	\$0.01	\$ 1.43
31	Straw Mulching	- 200 S.Y.	\$0.01	\$ 2.00
32	Regulatory and Warning Signs	- 60 S.F.	\$20.00	\$ 1,200.00
33	Excavation, Unclassified	- 800 C.Y.	\$15.00	\$ 12,000.00
36	Asphalt Price Adjustment	Allowance		\$ 26,303.42
37	Fuel Price Adjustment	Allowance		\$ 6,825.63
S-3	Beam Guide Rail Post	- 3 UNITS	\$100.00	\$ 300.00
<b>TOTAL</b>				<b>\$ 108,384.24</b>

**Supplemental Location #1 - Alloway-Woodstown Road, County Road #603**

<u>Item No.</u>	<u>Description</u>	<u>Quantity (+/-)</u>	<u>Unit Price</u>	<u>Amount</u>
SL#1-6	Drums	- 10 UNITS	\$0.01	\$ 0.10
SL#1-7	Breakaway Barricades	- 10 UNITS	\$0.01	\$ 0.10
SL#1-10	Milling, 2"	- 113 S.Y.	\$5.50	\$ 621.50
SL#1-11	Hot Mix Asphalt 12.5M64 Surface Course, 2" Thick	- 113 S.Y.	\$12.00	\$ 1,356.00
SL#1-12	Hot Mix Asphalt 12.5M64 Leveling Course, Variable Thickness	- 73.35 TONS	\$50.00	\$ 3,667.50
SL#1-15	Regulatory and Warning Sign	- 35 UNITS	\$20.00	\$ 700.00
SL#1-16	Turf Repair Strip	- 200 L.F.	\$0.01	\$ 2.00
<b>TOTAL</b>				<b>\$ 6,347.20</b>

**Supplemental Location #2 - Kings Highway, County Road #620**

<u>Item No.</u>	<u>Description</u>	<u>Quantity (+/-)</u>	<u>Unit Price</u>	<u>Amount</u>
SL#2-8	Unclassified, Excavation (IAWD)	- 20 C.Y.	\$45.00	\$ 900.00
SL#2-9	Flowable Fill (IAWD)	- 20 C.Y.	\$500.00	\$ 10,000.00
SL#2-12	Hot Mix Asphalt 12.5M64 Leveling Course, Variable Thickness	- 50.12 TONS	\$50.00	\$ 2,506.00
SL#2-14	Bi-Directional Raised Pavement Markers (Amber)	- 2 UNITS	\$25.00	\$ 50.00
SL#2-15	Regulatory and Warning Sign	- 30 UNITS	\$20.00	\$ 600.00
<b>TOTAL</b>				<b>\$ 14,056.00</b>

**NEW JERSEY DEPARTMENT OF TRANSPORTATION**  
**LOCAL AID PROJECTS**  
**CHANGE ORDER NUMBER #9-FINAL - dated 1/4/2019**  
**Division of Local Aid and Economic Development**

**Supplemental Location #3 - Perkintown Road, County Road #647**

<u>Item No.</u>	<u>Description</u>	<u>Quantity (+/-)</u>	<u>Unit Price</u>	<u>Amount</u>
SL#3-9	Milling, 2" Depth	- 87 S.Y.	\$5.50	\$ 478.50
SL#3-10	Hot Mix Asphalt Pavement Repair (25M64 Base Course, 9" Thick)	- 487 S.Y.	\$45.00	\$ 21,915.00
SL#3-11	Hot Mix Asphalt 12.5M64 Surface Course, 2" Thick	- 87 S.Y.	\$12.00	\$ 1,044.00
SL#3-13	Replacement Concret Curb	- 100 L.F.	\$65.00	\$ 6,500.00
SL#3-15	Bi-Directional Raised Pavement Markers (Amber)	- 1 UNIT	\$25.00	\$ 25.00
SL#3-18	Inlet Repair	- 4 UNITS	\$300.00	\$ 1,200.00
SL#3-19	Regulatory and Warning Sign	- 35 UNITS	\$20.00	\$ 700.00
SL#3-20	Beam Guide Rail Blockout	- 17 UNITS	\$28.00	\$ 476.00
<b>TOTAL</b>				<b>\$ 32,338.50</b>